BRUHATH BENGALURU MAHANAGARA PALIKE

DASARAHALLI ZONE

COMPLETION REPORT

1	Name of Work	"Construction of Dog Shed at ward no.13"			
2	Estimated Cost Accepted Tender Cost	Est Cost Rs:	10.00 Lakhs	Accepted Tender Cost	6,91,674/-
3	Sanctioned Estimate No & Dt	AS No:	47/20-21	TS No:	10/20-21
4	Head of Account	P0273, Street Dog Management			
5	Work order No & Dt	EE/DD/W.O/79/2020-21, 03.08.2020			
6	Entrustment No & Dt	04.08.2020			
7	Work Code/Job Code	013-20-000134			
8	Name of Contractor	Sri.Karthi K, #70, 3rd Cross, Maruthi Badavane Chokkasandra, T.Dasarahalli, Bengaluru.			
9(A)	Time stipulated for completion of work	90 Days			
(B)	Delay in execution of work	-			
10	Schedule DT of Start of work (as per W.O)	04.08.2020			
11	Schedule DT of Completion (as per W.O)	02.11.2020			
12	Measurement recorded in	M B No	4905/20-21		
		Page No	490401 - 413		
13	Check Measurement of the AEE/EE	M B No	4905/20-21		
		Page No	490401 - 413		
14	Name of the Office/ Office In charge of the work	Vekateshappa			
15	a) Asst. Eng/Junior Eng:	Vekateshappa			
	b) Asst Executive Engineer:				

Sanctioned Estimated Cost In Rs.	Accepted Tendered Amount in Rs.	Amount Claimed as per bills (Rs)	DIFFERENCE		Remarks
			Excess	Savings	
10.00 Lakhs	₹₹2369=00 774691.58	₹₹2369=00 772096.16	-	2595.42	

2276 31 = 00

1. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.
2. Certified that the above work has been completed within the stipulated time noted in the work order.
3. Certified that the contractor has delayed and completed the work for which necessary time has been recovered.

Assistant Engineer
Ward No.13

Assistant Executive Engineer
Shettyhalli Sub-Division

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.

Scanned with CamScanner